

# Town of Enfield WPCF Upgrade

Weekly Construction Update November 27, 2018



## Enfield WWTF Upgrades

CWF # 671 Project #227363.08

### Work Completed to 11/23/2018

- Removed stockpiled unsuitable material
- Formed and poured the slab for Gravity Thickener #2
- Demolished chemical equipment in the Operations Building

### Work Planned for 11/26/2018 to 11/30/2018

- Extend distribution box WAS, plant water, and scum lines past GT 1
- Form and pour Gravity Thickener #2 center well
- Continue cleanup in primary and secondary clarifier
- Install interior pipe within the distribution box
- Continue demolition of Primary Clarifier #2 and chemical equipment in the Operations Building

Next weekly meeting 12/4/18

Next monthly meeting 12/11/2018

