

# Town of Enfield WPCF Upgrade



Weekly Construction Update December 5, 2018

Enfield WWTF Upgrades

CWF # 671 Project #227363.08

## Work Completed to 11/30/2018

- Poured the center well that was removed and the pipe encasement
- Formed and poured the slab for Gravity Thickener #2
- Pipe testing underground at gravity thickeners is on going
- Continue demolition of Primary Clarifier #2
- Demo is complete in the chemical storage area
- Pressure test the 6" thickened sludge line to gravity thickeners and distribution box interior pipe ongoing

Work Planned for 12/3/2018 to 12/18/2018

- Backfill for gravity thickener base slabs #1 and #2
- Continue demolition of Primary Clarifier #2
- Electrical demo in the sludge building
- Install temporary power in the sludge building
- Pour grout in chemical storage area, after demo
- Form and rebar Gravity Thickener #2 walls and pour

Next monthly meeting 12/11/2018

Next weekly meeting 12/18/18

