

Town of Enfield WPCF Upgrade

Weekly Construction Update December 18, 2018



Enfield WWTF Upgrades

CWF # 671 Project #227363.08

Work Completed to 12/14/2018

- Poured base slab for Gravity Thickener #1.
- Poured upper slab in distribution box.
- Erect the walls at Gravity Thickener #2 and tie rebar at the walls
- Backfill around Gravity Thickener #2 base slab
- Continue demolition of Primary Clarifier #2
- Pressure test the 6" thickened sludge line to gravity thickeners and distribution box interior pipe is ongoing

Work Planned for 12/17/2018 to 12/21/2018

- Electrical panel layout in the Sludge Pumping Station
- Remove demolished scrap from Secondary Clarifier #4
- Backfill around Gravity Thickener #1 Base Slab
- Continue to form and pour Gravity Thickener #2 walls
- Demolish ceramic block wall on 1st floor of the Operations Building
- Miscellaneous demolition in the new Electrical Room
- Pour the distribution box interior T wall
- Remove the smaller blower in the blower room

Next weekly meeting 1/3/18

Next monthly meeting 1/15/2018

