

Town of Enfield WPCF Upgrade

Weekly Construction Update April 29th, 2019



Enfield WWTF Upgrades

CWF # 671 Project #227363.08

Work Completed 4/22/2019 to 4/26/2019

- Formed and poured footings and walls at the Headworks Building
- Installed rebar for the Headworks walls
- Installed PVC conduits in the Sludge Pumping Station ductbanks
- Removed caulk from the window walls at the Operations Building
- Excavation and dewatering near the Headworks Building
- Rub finish concrete walls on the Gravity Thickeners
- Installed electrical hand holes

Work Planned for 4/29/2019 to 5/3/2019

- Excavate and install ductbanks
- Install tracking pad and access road
- Demolish and install Sludge Pumping Station roof
- Form and pour footings and walls at the Headworks Building
- Install rebar for the Headworks footings
- Remove caulk from the window walls at the Operations Building
- Demolish and install the Operations Building loading dock canopy
- Pour grout for Primary Clarifier #2

Next weekly meeting 4/30/2019

Next monthly meeting 5/15/2019

