

Town of Enfield

WPCF Upgrade Status Report

Weekly Construction Update June 24th, 2019



Enfield WPCF Upgrades
CWF # 671 Project #227363.08

Work Completed 6/17/2019 to 6/21/2019

- Continued to install pipe supports and conduit at the Biological Reactors
- Stripped forms for the front stairs of the Operations Building
- Continued to install equipment at the Gravity Thickeners
- Continued to demolish staff locker rooms
- Continued to install FRP baffles and supports on Bioreactor #1
- Continued to demolish Secondary Clarifier #4 and install the new mechanism
- Continued to install driveway duct bank
- Continued to demolish equipment and clean out Biological Reactor #1
- Formed transformer pads near the Headworks Building
- Prepared for the installation of an oil tank near the Operations Building

Work Planned for 6/24/2019 to 6/28/2019

- Continue to backfill and compact duct banks at the Headworks Building
- Continue construction on the front stairs and ramps at the Operations Building
- Continue to demolish equipment and clean out Biological Reactor #1
- Continue to install equipment at the Gravity Thickeners
- Continue to install FRP baffle sections, support materials and conduits at the Biological Reactors
- Continue to demolish Secondary Clarifier #4 and install the new mechanism
- Continue demolition of staff locker rooms
- Continue to install driveway duct bank
- Continue to install air diffusers in Biological Reactors
- Install oil tank near the Operations Building

Next weekly meeting 6/25/2019

Next monthly meeting 7/9/2019

