

Town of Enfield WPCF Upgrade

Weekly Construction Update October 5, 2018



Enfield WWTF Upgrades

CWF # 671 Project #227363.08

Work Completed to 10/2/2018

- Excavation for the gravity thickeners
- Electrical demolition in the incinerator area

Work Planned for 10/3/2018 to 10/9/2018

- Tree clearing and removal at the berm location
- Survey existing clarifiers
- Continued excavation for the gravity thickeners
- Continued electrical work in the incinerator area

Next monthly meeting (Town Hall) 10/9/18

Next weekly meeting 10/16/18

