

Town of Enfield WPCF Upgrade

Weekly Construction Update May 28th, 2019



Enfield WWTF Upgrades
CWF # 671 Project #227363.08

Work Completed 5/20/2019 to 5/24/2019

- Continued to excavate and install ductbanks at the Headworks and Operations Buildings
- Received FRP baffle sections and support materials
- Continued to install bridges, rails, and equipment on the Gravity Thickeners
- Continued to backfill and compact ductbanks at the Headworks Building
- Stripped forms at the Headworks Building
- Demolished lights in the basements of the Sludge Pumping Station and Operations Building
- Continued to demolish the Operations Building canopy and front stairs
- Received Gravity Thickener equipment
- Continued to demolish diffusers and clean out Biological Reactor #1
- Began setting up trailer for Enfield WPCF Staff

Work Planned for 5/28/2019 to 5/31/2019

- Continue to excavate and install ductbanks at the Headworks and Operations Buildings
- Continue to backfill and compact ductbanks at the Headworks Building
- Begin forming front stairs and ramps at the Operations Building
- Continue to demolish diffusers and clean out Biological Reactor #1
- Continue to install bridges, rails, and equipment on the Gravity Thickeners
- Excavate and install electrical ductbanks
- Begin to installing FRP baffle sections and support materials on the Biological Reactors
- Pour sections of the Headworks Building floor slab
- Continue to set up trailer for Enfield WPCF Staff
- Continue to demolish lights in the basements of the Sludge Pumping Station and Operations Building

Next weekly meeting 6/4/2019

Next monthly meeting 6/11/2019

