

# Town of Enfield

## WPCF Upgrade Status Report

### Weekly Construction Update July 1st, 2019



Enfield WPCF Upgrades  
CWF # 671 Project #227363.08

#### Work Completed 6/24/2019 to 6/28/2019

- Continued to install pipe supports, conduits, and stainless-steel piping at the Biological Reactors
- Poured concrete for the front stairs of the Operations Building
- Continued to install equipment at the Gravity Thickeners and apply epoxy coating
- Continued to demolish staff locker rooms
- Continued to install FRP baffles and supports on Bioreactor #1
- Continued to demolish Secondary Clarifier #4 and install the new mechanism
- Continued to install driveway duct bank
- Poured transformer pads near the Headworks Building
- Installed oil tank near the Operations Building

#### Work Planned for 7/1/2019 to 7/5/2019

- Continue to backfill and compact duct banks at the Headworks Building
- Continue construction on the front stairs and ramps at the Operations Building
- Continue to install equipment at the Gravity Thickeners
- Continue to install FRP baffle sections, support materials and conduits at the Biological Reactors
- Continue to demolish Secondary Clarifier #4 and install the new mechanism
- Continue demolition of staff locker rooms
- Continue to install driveway duct bank
- Continue to install air diffusers in Biological Reactors
- Backfill oil tank near the Operations Building
- Asbestos abatement in the Operations Building window wall

Next monthly meeting 7/9/2019

Next weekly meeting 7/16/2019

