

# Town of Enfield

# WPCF Upgrade Status Report

## Weekly Construction Update October 28th, 2019



Enfield WPCF Upgrades  
CWF # 671 Project #227363.08

### Work Completed 10/22/2019 to 10/25/2019

- Continued to install drywall and plumbing in the staff locker rooms
- Continued to demolish and install steel beams in the Incinerator Room
- Continued to install electrical conduit in the Operations Building
- Continued to install electrical conduit and ductbanks
- Continued concrete and masonry construction at the Headworks
- Began installing RAS piping near the Sludge Pumping Station
- Continued to install metal siding on the Sludge Pumping Station
- Began preparing windows for EIFS installation at the Operations Building

### Work Planned for 10/28/2019 to 11/1/2019

- Continue to install drywall and plumbing in the staff locker rooms
- Continue to demolish and install steel beams in the Incinerator Room
- Continue to install electrical conduit in the Operations Building
- Continue to excavate and backfill electrical ductbanks
- Continue concrete and masonry construction at the Headworks
- Continue to install electrical conduit and ductbanks
- Continue to install metal siding on the Sludge Pumping Station
- Continue to install aeration headers in the Biological Reactors
- Remove remaining chemical storage tanks from the Sludge Pumping Station
- Continue to prepare windows for EIFS installation at the Operations Building

Next weekly meeting 10/29/2019

Next monthly meeting 11/5/2019

