

# Town of Enfield WPCF Upgrade

Weekly Construction Update October 23, 2018



## Enfield WWTF Upgrades

CWF # 671 Project #227363.08

### Work Completed to 10/19/2018

- Excavation for and installation of the infiltration structure
- Pour centerwell for gravity thickener #2
- Install thickened sludge line
- Electrical demolition in the incinerator area

### Work Planned for 10/22/2018 to 10/26/2018

- Continue to install thickened sludge line
- Form and pour distribution box slab
- Set trench box and core drill pipe penetrations in the Operations Building
- Continue electrical demolition in the incinerator area

Next weekly meeting 10/30/18

Next monthly meeting (Town Hall) 11/13/18

