

# Town of Enfield WPCF Upgrade

Weekly Construction Update November 20, 2018



## Enfield WWTF Upgrades

CWF # 671 Project #227363.08

### Work Completed to 11/16/2018

- Removed of stockpiled unsuitable material
- Stripped forms and patched concrete on gravity thickener distribution box
- Cleaned sludge out of primary clarifier
- Demolished scum baffles and covers

### Work Planned for 11/19/2018 to 11/23/2018

- Continue removal of stockpiled unsuitable material
- Demolition of Primary Clarifier #2
- Continue to strip distribution box formwork and repair concrete
- Remove Gravity Thickener #2 centerwell (bad concrete)
- Form and pour Gravity Thickener #2 center slab

Next weekly meeting 11/27/18

Next monthly meeting 12/11/2018

