

Town of Enfield WPCF Upgrade

Weekly Construction Update December 11, 2018



Enfield WWTF Upgrades

CWF # 671 Project #227363.08

Work Completed to 12/7/2018

- Poured the center well that was removed and the pipe encasement
- Formed and poured the slab for Gravity Thickener #2
- Pipe testing underground at gravity thickeners is ongoing
- Continue demolition of Primary Clarifier #2
- Demolition is complete in the chemical storage area
- Pressure test the 6" thickened sludge line to gravity thickeners and distribution box interior pipe is ongoing

Work Planned for 12/10/2018 to 12/14/2018

- Backfill for gravity thickener base slabs #1 and #2
- Continue demolition of Primary Clarifier #2
- Electrical demolition in the sludge building
- Install temporary power in the sludge building
- Pour grout in chemical storage area, after demolition
- Form and rebar GT #2 walls and pour

Next weekly meeting 12/18/18

Next monthly meeting 1/8/2018

