

Town of Enfield WPCF Upgrade

Weekly Construction Update January 3, 2019



Enfield WWTF Upgrades

CWF # 671 Project #227363.08

Work Completed to 1/3/2019

- Poured two transformer pads in the 1st floor Operations Building
- Installed pipe castings in 4th quadrant of Gravity Thickener #2 for the distribution box piping
- Poured the T wall in the distribution box
- Demolition and layout of lights and electrical in the 1st floor of the Ops building electrical room
- Install 2 transformers and 3 electrical panels in the 1st floor of the Ops building electrical room
- Demolished a small blower and pad in the Operations Building basement
- Demolished concrete in Primary Clarifier # 2 and Secondary Clarifier #4 that W&C structural had marked out

Work Planned for 1/4/2019 to 1/11/2019

- Continue Demolition in Secondary Clarifier #4 and prepare tank grout for repairs
- Form, install rebar and Pour Gravity Thickener #1 and #2 and form and install rebar on the overflow channel
- Layout in the new Electrical Room
- Start installing temporary lights in the 1st floor of the Ops building electrical room

Next monthly meeting 1/15/2019

Next weekly meeting 1/22/2019

