

# Town of Enfield WPCF Upgrade

## Weekly Construction Update January 15, 2019



Enfield WWTF Upgrades

CWF # 671 Project #227363.08

### Work Completed to 1/11/2019

- Poured the walls for Gravity Thickener #2
- Poured 2 of the 4 sections at Gravity Thickener #1
- Mechanical demolition in Secondary Clarifier #4
- Demolished concrete in Secondary Clarifier #4 that W&C structural had marked out
- Installed unistrut hangers in electrical room of the 1ST floor Operations Building
- Prepped Gravity Thickener tanks for grouting

### Work Planned for 1/14/2019 to 1/18/2019

- Continue Demolition in Secondary Clarifier #4 and prepare tank grout for repairs
- Pour remaining 2 of the 4 sections at Gravity Thickener #1
- Grout repairs in Primary Clarifier #2
- Concrete repair on the exterior stairs
- Form and pour Gravity Thickener #2 overflow channel
- Form Gravity Thickener #1 overflow channel
- Layout in the new Electrical Room and install conduits
- Demolish the interior incinerator stairs

Next weekly meeting 1/22/2019

Next monthly meeting 2/12/2019

