

Town of Enfield WPCF Upgrade

Weekly Construction Update February 5, 2019



Enfield WWTF Upgrades

CWF # 671 Project #227363.08

Work Completed 1/28/2019 to 2/1/2019

- Demolish weirs on Secondary Clarifier #4
- Strip and clean Gravity Thickener panels
- Demolish interior Incinerator stairs
- Form and pour Gravity Thickener #2 overflow channel slab
- Complete asbestos abatement in Blower Room

Work Planned for 2/4/2019 to 2/8/2019

- Form and pour Gravity Thickener #1 overflow channel slab
- Asbestos abatement on incinerator duct work
- Form and pour interior overflow channel wall for Gravity Thickener #2
- Form electrical housekeeping pads in the first floor of the Operations Building
- Demolish tanks and pipe in the Incinerator Room

Next monthly meeting 2/12/2019

Next weekly meeting 2/19/2019

