

Town of Enfield WPCF Upgrade

Weekly Construction Update May 13th, 2019



Enfield WWTF Upgrades
CWF # 671 Project #227363.08

Work Completed 5/6/2019 to 5/10/2019

- Excavated and installed ductbanks at the Headworks Building
- Excavated and set hand holes at the Headworks Building
- Removed caulk from the window walls at the Operations Building
- Continued to install Sludge Pumping Station roof
- Continued concrete finishing on the Gravity Thickeners
- Abated insulation on heating pipes at the Operations Building
- Formed the brick shelf on the Headworks foundation and began to infill walls
- Continued to form and pour footings and walls at the Headworks Building
- Removed stack piping from the Operations Building

Work Planned for 5/13/2019 to 5/17/2019

- Continue to excavate and set hand holes at the Headworks Building
- Seal electrical manholes and handholes near the Headworks Building
- Continue to remove caulk from the window walls at the Operations Building
- Continue to install Sludge Pumping Station roof
- Continue to infill walls at the Headworks Building
- Continue to form and pour concrete walls at the Headworks Building
- Continue to remove stack piping from the Operations Building
- Begin plumbing work for the Women's Locker Room in the Operations Building
- Demolish Operations Building canopy and install shoring

Next monthly meeting 5/14/2019

Next weekly meeting 5/21/2019

