

Town of Enfield

WPCF Upgrade Status Report

Weekly Construction Update July 22nd, 2019



Enfield WPCF Upgrades
CWF # 671 Project #227363.08

Work Completed 7/15/2019 to 7/19/2019

- Continued to install pipe supports, conduits, and stainless-steel piping at the Biological Reactors
- Demolished the rear dock ramp and stairs at the Operations Building
- Continued to install equipment at the Gravity Thickeners
- Continued to install new plumbing in the staff locker rooms
- Continued to install FRP baffles and supports on Bioreactor #1
- Continued to install weir plates and the new mechanism in Secondary Clarifier #4
- Continued to install air diffusers in the Biological Reactors
- Continued to demolish the incinerator
- Continued construction on the Operations Building Window Wall
- Cleaned Primary Clarifier #2

Next weekly meeting 7/23/2019

Next monthly meeting 8/13/2019

Work Planned for 7/22/2019 to 7/26/2019

- Continue to install equipment at the Gravity Thickeners
- Continue to install FRP baffle sections, support materials and conduits at the Biological Reactors
- Continue to install weir plates and the new mechanism in Secondary Clarifier #4
- Continue to install plumbing and electrical conduit in the staff locker rooms
- Continue to clean Primary Clarifier #2
- Continue to install air diffusers in the Biological Reactors
- Continue to demolish the incinerator
- Continue construction on the Operations Building Window Wall
- Continue to demolish the rear dock ramp and stairs at the Operations Building.
- Continue to excavate for the Operations Building loading dock
- Install slide gates and stairs near the Gravity Thickeners

